



No.25-ES(EE-B)/07/GDA/226-33
GOVERNMENT OF BALUCHISTAN
GWADAR DEVELOPMENT AUTHORITY
(Engineering Section)

Dated Gwadar the, 06 January, 2012

086-4210953 (GDA Exchange)
086-4211775 (GDA Exchange)
086-211779 (GDA Fax).

To,

M/s Yaqoob & Brothers
Government Contractor

FINAL NOTICE

Subject: CONSTRUCTION OF GIT, GWADAR PACKAGE V

Please refer to this office earlier notice vide letter No. 25/ES-EE(B-I)/09/GDA/0785-89 dated 26th September, 2011 and reminder thereof vide letter No 25/ES-EE(B)/07/GDA/13068-72 dated 13th December, 2011 and frequent verbal request regarding resuming the above mentioned work.

But inspite of written and verbal request you have failed to comply with the agreed and signed schedule of work (copy attached).

Therefore, this notice may be treated as final and your remaining works would be assigned to another party / contractor on your risk and cost thereafter necessary action would be initiated against your firm. Pakistan Engineering Council would be informed accordingly. The undersigned understand that your firm is not eligible for the category as registered in PEC.

Therefore, you are requested to assign your representative to measure the balance work dated on 10th January, 2012.

/

(Shaikh Samullah)
Executive Engineer (B-I)
Gwadar Development Authority

Copy is forwarded to the: -

1. Chief Engineer, GDA.
2. Superintending Engineer Building, GDA
3. Project Director, Quetta.
- ✓ 4. IT Section, GDA
5. Master File
- ✓ 6. Section File.
7. Notice Board

Samullah

Executive Engineer (B-I)
Gwadar Development Authority

Contractor:-
M/s Yaqoob and Brothers

Construction of B-I and B-IV Accomodation Package-V

Executing Agency:-
Gwadar Development Authority

ID	Task Name	Duration	Start	End
1	ACCADMIC BLOCK	73 days	Sat 10/8/11	at 9/24 Sat 10/1 Sat 10/8 at 10/1 at 10/2 at 10/2 Sat 11/5 at 11/1 at 11/1 at 11/2 Sat 12/3 at 12/1 at 12/1 at 12/2 at 12/3 Sat 1/7
2	CIVIL WORK	52 days	Sat 10/8/11	
3	Floor Polishing	20 days	Sat 10/8/11	
4	Window Fixing	20 days	Sat 10/15/11	
5	Doors Fixing	14 days	Sat 10/22/11	
6	Shelves, Almirha	20 days	Sat 10/22/11	
7	Painting Distemping	10 days	Sat 11/5/11	
8	Painting Matt Finish	10 days	Sat 11/12/11	
9	Painting Super gloss synthetic enamel	10 days	Sat 11/19/11	
10	Painting weather shield	10 days	Sat 11/26/11	
11	ELECTRIFICATION	22 days	Thu 12/1/11	
12	Light Fixture	15 days	Thu 12/1/11	
13	Ceiling Fan	15 days	Sat 12/10/11	
14	Plumbing	17 days	Mon 12/12/11	
15	Sanatory Fixture	15 days	Mon 12/12/11	
16	Electric Geyser 55 Gallon	5 days	Tue 12/20/11	
17	Electric Motor Pump 1 Hp	5 days	Sat 12/24/11	
18	Cleaning Around Building	3 days	Wed 12/28/11	

Project: GWADAR INSTITUTE OF TE
Date: Tue 10/11/11

Task Split Progress Milestone Summary Project Summary

External Tasks External Milestone Deadline

Executive Engineer

[Signature]

Assistant Engineer

Page 1

Contractor Signature

[Signature]